

Development Projects 2017 (Completed Projects)

S.No	Year	Name of the Project	Location	Implementing Agency	Source of Fund	Plan for		Allocation for the Year (Rs. In Mn)	Total Expenditure (Rs. In Mn)	Physical Status
			GN Division			Date of commencement	Date of Completion			Completed
1	2017	Construction of New Houses	All GN Division	DS, PPD	Ministry of Resettlement	01.05.2017	31.08.2017	39.30	38.91	Completed
2	2017	Construction of New Houses for Indian Returnees		DS, PPD	Ministry of Resettlement	01.05.2017	31.08.2017	3.20	3.18	Completed
3	2017	Housing Partly Damage		DS, PPD	Ministry of Resettlement	01.03.2017	31.10.2017	4.00	4.00	Completed
4	2017	Construction of Toilet		DS, PPD	Ministry of Resettlement	01.05.2017	31.08.2017	8.56	8.56	Completed
5	2017	Construction of Toilet for Disable Persons		DS, PPD	Ministry of Resettlement	01.05.2017	31.08.2017	1.73	1.73	Completed
6	2017	Renovation of Agro Well		DS, PPD	Ministry of Resettlement	01.06.2017	31.08.2017	2.32	2.32	Completed
7	2017	Livelihood programme		DS, PPD	Ministry of Resettlement	01.07.2017	31.11.2017	25.00	25.00	Completed
8	2017	Livelihood programme		DS, PPD	Ministry of Reconciliation economic empowerment.	01.07.2018	31.11.2018	23.40	23.40	Completed
9	2017	Economic engagement Programme & Enterprise Based Village Development Programme (ONUR)		DS, PPD	Office for National Unity and Reconciliation	01.07.2017	31.11.2017	17.30	17.04	Completed
10	2017	Pre Electricity Connection		DS, PPD	Ministry of Reconciliation economic empowerment.	01.01.2017	31.11.2017	1.18	1.18	Completed
11	2017	Renovation of play field Puttalai Maha Vidyalayam		DS, PPD	Ministry of Reconciliation economic empowerment.	01.08.2017	31.12.2017	0.19	0.19	Completed
12	2017	Best Project (Fitting Aluminium Net for Fish Market		DS, PPD	Ministry of National policies & Economic affairs(RIDP)	01.07.2017	31.12.2017	0.20	0.20	Completed
13	2017	RIDP (Special) Project		DS, PPD	Ministry of National policies & Economic affairs(RIDP)	01.08.2017	31.12.2017	22.50	22.50	Completed
14	2017	Reconciliation Focuses Economic Empowerment Project - 2017 (Polikandy Anchorage)		DS, PPD	Ministry of National policies & Economic affairs(RIDP)	23.11.2017	31.05.2017	65.34	45.25	Completed
15	2017	Renovation of Thampasiddy M.M.T.M School		DS, PPD	Ministry of National , Co Existence Dialogue & Official Languages	01.08.2017	31.12.2017	0.17	0.17	Completed
16	2017	Fisheries Hoses & Toilet Repair		DS, PPD		01.08.2017	31.12.2017	0.44	0.36	Completed
17	2017	Construction of School Computer Lab at Katkovalam MMTM School		DS, PPD	Ministry of Digital Infrastructure	22.07.2017	22.09.2017	0.25	0.25	Completed
18	2017	Reconstruction of Agro wells - Puliyaady well, Uppukinattady, Punniya well, Periya well, Mamakinattady, Ilanthaiyady, Sankary Kaddu Kinaru	J/383	DS, PPD	Ministry of National policies & Economic affairs(RIDP)	10.06.2017	27.09.2017	0.50	0.49	Completed
19	2017	Reconstruction of Fish Market	J/384	Urban Council, Valvettithurai	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.50	0.49	Completed

20	2017	Tube well construction and supply of drinking water for Vivekananda Pre School	J/385	ZED, Vadamaradchy	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.20	0.20	Completed
21	2017	Reconstruction of Agro wells - Aninchilady Well, Puthukinattady, Seddiyavoor well, Sembadu well, Pillaiyar kovil well	J/385	DS, PPD	Ministry of National policies & Economic affairs(RIDP)	10.06.2017	27.09.2017	0.30	0.30	Completed
22	2017	Water supply projects - from Muchakarawathai to Netkolu Lane	J/386	Water Board	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.40	0.40	Completed
23	2017	Construction of Bathing spot cover at Navalady colony common well	J/386	Urban Council, Valvettithurai	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.10	0.09	Completed
24	2017	Construction of Agro Road - Netkadu Road (Kiluvaddy Road)	J/387	Urban Council, Valvettithurai	Ministry of National policies & Economic affairs(RIDP)	24.06.2017	18.09.2017	0.50	0.47	Completed
25	2017	Construction of Drainage - Chithampara North 2 nd lane	J/388	Urban Council, Valvettithurai	Ministry of National policies & Economic affairs(RIDP)	24.06.2017	18.09.2017	0.50	0.46	Completed
26	2017	Drinking water supply - Kunruvar Kaddu Lane	J/389	Water Board	Ministry of National policies & Economic affairs(RIDP)	24.06.2017	18.09.2017	0.15	0.14	Completed
27	2017	Fitting Aluminium Net for Fish Market	J/389	Urban Council, Valvettithurai	Ministry of National policies & Economic affairs(RIDP)	24.06.2017	18.09.2017	0.35	0.28	Completed
28	2017	Construction of concrete road - Arasady Road	J/390	Urban Council, Valvettithurai	Ministry of National policies & Economic affairs(RIDP)	24.06.2017	18.09.2017	0.50	0.47	Completed
29	2017	Reconstruction of Agro wells - Niruvathambai, Vali - Karanthankerny	J/391	DS, PPD	Ministry of National policies & Economic affairs(RIDP)	09.06.2017	27.09.2017	0.20	0.17	Completed
30	2017	Reconstruction of Alady Road	J/391	UC, VVT	Ministry of National policies & Economic affairs(RIDP)	24.06.2017	18.09.2017	0.30	0.29	Completed
31	2017	Reconstruction of Agro well - Vervil	J/392	DS, PPD	Ministry of National policies & Economic affairs(RIDP)	10.06.2017	27.09.2017	0.10	0.10	Completed
32	2017	Construction of Road - Kottankadu Road	J/392	Urban Council, Valvettithurai	Ministry of National policies & Economic affairs(RIDP)	24.06.2017	18.09.2017	0.40	0.38	Completed
33	2017	Water supply projects - from Manakanai to Arasampulam	J/393	Water Board	Ministry of National policies & Economic affairs(RIDP)	10.06.2017	27.09.2017	0.50	0.49	Completed
34	2017	Water supply for Palavy Colony	J/394	Water Board	Ministry of National policies & Economic affairs(RIDP)	10.06.2017	27.09.2017	0.20	0.20	Completed

35	2017	Water Supply - Palavi theru	J/394	Water Board	Ministry of National policies & Economic affairs(RIDP)	10.06.2017	27.09.2017	0.30	0.30	Completed
36	2017	Water supply - Aricholai & Inpilan Road	J/395	NWS	Ministry of National policies & Economic affairs(RIDP)	10.06.2017	27.09.2017	0.50	0.49	Completed
37	2017	Reconstruction of Agro Road - Pallanthanai Road	J/396	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	10.06.2017	27.09.2017	0.50	0.50	Completed
38	2017	Reconstruction Agro wells - Uyarakinnattady, Kalanthampoor kinnattady, Palam Kinaru, Kalaththolai, Majilavalai,	J/397	DS, PPD	Ministry of National policies & Economic affairs(RIDP)	08.06.2017	27.09.2017	0.50	0.48	Completed
39	2017	Renovation of Farmers Organisation General Hall Road	J/398	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	—	0.50	Completed
40	2017	Renovation of Palawaththai Road	J/399	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.50	0.49	Completed
41	2017	Repairing of Nakeeran Road	J/400	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.23	0.23	Completed
42	2017	Renovation of Mayakai - Virumar Kovil Road	J/400	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.00	0.27	Completed
43	2017	Construction of Concrete Road for Narasimma vairavar lane	J/401	Urban Council, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.50	0.49	Completed
44	2017	Construction of concrete Road for Virapathirar - Oodakarai road (back side of library)	J402	Urban Council, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.50	0.49	Completed
45	2017	Construction of concrete road for Pillayar Kovil manal link road	J/403	Urban Council, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.50	0.49	Completed
46	2017	Water supply of Murukaiyan kovil lane	J/404	Water Board	Ministry of National policies & Economic affairs(RIDP)	11.06.2017	24.09.2017	0.50	0.49	Completed
47	2017	Construction of Concrete road from Ellai lane to Krishnar kovil through Kathavarayar kovil	J/405	Urban Council, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	11.06.2017	24.09.2017	0.50	0.49	Completed
48	2017	Construction of well Athavan Pre School for water supply and water tank	J/406	ZED, Vadamaradchy	Ministry of National policies & Economic affairs(RIDP)	23.06.2017	20.09.2017	0.23	0.22	Completed
49	2017	Reconstruction of Punithanagar Thaneer panthal Road	J/406	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	08.06.2017	27.09.2017	0.28	0.27	Completed

50	2017	Drinking water supply to families in Thannavaththai	J/407	Water Board	Ministry of National policies & Economic affairs(RIDP)	08.06.2017	27.09.2017	0.34	0.34	Completed
51	2017	Renovation of Christhu Sittanai Church Lane	J/407	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	08.06.2017	27.09.2017	0.15	0.15	Completed
52	2017	Water supply for Neendiampattai	J/408	Water Board	Ministry of National policies & Economic affairs(RIDP)	08.06.2017	27.09.2017	0.50	0.49	Completed
53	2017	Renovation of Pandari amman kovil 1 st lane	J/409	Urban Council, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	08.06.2017	27.09.2017	0.50	0.46	Completed
54	2017	Renovation of Kalaimagal Road	J/410	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	11.06.2017	24.09.2017	0.50	0.50	Completed
55	2017	Renovation of Karthigesar Road	J/411	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	11.06.2017	24.09.2017	0.50	0.49	Completed
56	2017	Renovation of Kanthiyoor Amman Road to kurumbaikaddy Road	J/412	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	11.06.2017	24.09.2017	0.35	0.34	Completed
57	2017	Reconstruction of Agro wells at Mayakkai (Thoddapathi, Vadakku pathy, Kalapalawaththai, Nadukinaru)	J/412	DS, PPD	Ministry of National policies & Economic affairs(RIDP)	09.06.2017	27.09.2017	0.16	0.15	Completed
58	2017	Fitting level sheets, construction of pillars for water tank and fitting Roof gutter to stage For Puttalai Pre School	J/413	ZED, Vadamaradchy	Ministry of National policies & Economic affairs(RIDP)	11.06.2017	24.09.2017	0.50	0.50	Completed
59	2017	Renovation of Punkady lane	J/414	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	11.06.2017	24.09.2017	0.50	0.48	Completed
60	2017	Reconstruction of Agro wells - Kerniyadaippu(Thevaran), Valady , Ealuvadippan , Oram Kaddijan , Karukammpan well, Alliyampathy well	J/415	DS, PPD	Ministry of National policies & Economic affairs(RIDP)	09.06.2017	27.09.2017	0.50	0.50	Completed
61	2017	Construction of channel from Kavadu viraikulam to Maikiran Pond	J/416	ACAS	Ministry of National policies & Economic affairs(RIDP)	11.06.2017	24.09.2017	0.49	0.49	Completed
62	2017	Reconstruction of Paththiny amman kovil Road	J/417	Pradeshiya Sabha, Point Pedro	Ministry of National policies & Economic affairs(RIDP)	11.06.2017	24.09.2017	0.50	0.50	Completed
63	2017	Supply of Smart Class Room equipment for J/Polikandy H.T.M.S	J/394	ZDE, Vadamaradchy	DCB	01.05.2017	31.10.2017.	0.10	0.10	Completed
64	2017	Supply of Photo copy machine for Point Pedro, Divisional Secretariat		DS, Point Pedro	DCB	01.05.2017	31.10.2017.	0.12	0.12	Completed

65	2017	Supply of Water Bowzer for Point Pedro Pradeshiya Sabha		PS, Point Pedro	DCB	01.05.2017	31.10.2017.	0.50	0.50	Completed
66	2017	Construction of Bicycle Shelter for J/Kaladdy R.C.T.M.S	J/403	ZDE, Vadamaradchy	DCB	01.05.2017	31.10.2017.	0.20	0.19	Completed
67	2017	Renovation of Building for J/Alvai Ambal Vidyalayam	J/400	ZDE, Vadamaradchy	DCB	01.05.2017	31.10.2017.	0.20	0.19	Completed
68	2017	Supply of Furniture and Computer for Kalaimani Community Centre	J/399	PS, Point Pedro	DCB	01.05.2017	31.10.2017.	0.08	0.08	Completed
69	2017	Supply of Street Lights for Puloly North Women R.D.S.	J/407	PS, Point Pedro	DCB	01.05.2017	31.10.2017.	0.05	0.04	Completed
70	2017	Renovation of Building for Kurumbachetti Community Centre	J/412	PS, Point Pedro	DCB	01.05.2017	31.10.2017.	0.20	0.20	Completed
71	2017	Supply of equipment and Furniture for Point Pedro East RDS	J/403	DS, Point Pedro	DCB	01.05.2017	31.10.2017.	0.20	0.20	Completed
72	2017	Construction of Bicycle Park for J/Katkovalam Methodist Mission Tamil Mixed School	J/406	ZDE, Vadamaradchy	DCB	01.05.2017	31.10.2017.	0.10	0.10	Completed
73	2017	Renovation of Annamar Temple	J/415	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.20	0.20	Completed
74	2017	Supply of Sports equipment for Polikandy Barathi Sports Club	J/395	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.07	0.06	Completed
75	2017	Supply of Furniture for Myliddithurai Fishing Association	J/399	Dept. of Fisheries & Aquatic Resources	DCB	01.06.2017	31.10.2017.	0.07	0.06	Completed
76	2017	Supply of Sports equipment for Polikai Vinayagar Sports Club	J/393	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.07	0.06	Completed
77	2017	Supply of Chairs and cooking equipment for Puloly North Women Rural Development Society	J/407	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.05	0.05	Completed
78	2017	Electrical connection and Reconstruction of room for Kurumbaikaddy Community Centre	J/412	PS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.20	-	Completed
79	2017	Supply of furniture for Thirumalpuram Women Rural Development Society	J/416	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.04	0.04	Completed
80	2017	Renovation of Room for Kerudavil Charitable Foundation	J/385	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.20	0.19	Completed
81	2017	Construction of Protective wall and reconstruction of building for paththini amman kovil	J/417	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.20	0.19	Completed
82	2017	Supply of Furniture for Kamban Community Centre	J/415	PS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.03	0.03	Completed
83	2017	Supply of furniture for Alvai North Women Rural Development society	J/400	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.04	0.04	Completed
84	2017	Supply of furniture for Puloly South west Women Rural Development society	J/411	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.04	0.04	Completed
85	2017	Supply of sports equipment for Thikkam youth sports club	J/396	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.04	0.04	Completed

86	2017	Supply of sports equipment for Anna sports club	J/385	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.03	0.03	Completed
87	2017	Construction of name arc in cement for Thikkam Panikkar Aalayam. Rgd No: HA/5/JA/1578	J/397	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.15	-	Completed
88	2017	Construction of 'Annathaana' madam for Sri Murugan Aalaya Paribalana Sabai. Rgd No: HA/5/JA/1024	J/411	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.10	0.10	Completed
89	2017	Completion of the building construction for Thumpalai East Uthayasooriyan Community Centre. Rgd No: J/UC/2/CC/560	J/405	UC, Point Pedro	DCB	01.06.2017	31.10.2017.	0.10	0.09	Completed
90	2017	Construction works of building for Periyalvar Achchirama Sri Vallipura Aalvar Swamy Kovil	J/416	DS, Point Pedro	DCB	01.06.2018	31.10.2017.	0.20	0.20	Completed
91	2017	Renovation of the building for Kurumbaikaddy Community Centre, Kurumbaikaddy, Puloly. Rgd No: J/VC/36/CC/219	J/412	PS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.10	0.10	Completed
92	2017	Renovation of pre-School building for Thickam Central Community Centre. Rgd No: J/VC/13/CC/461	J/396	ZDE, Vadamaradchy	DCB	01.06.2017	31.10.2017.	0.10	0.10	Completed
93	2017	Renovation of the building for Thirumahal Pre School	J/393	ZDE, Vadamaradchy	DCB	01.06.2017	31.10.2017.	0.20	0.20	Completed
94	2017	Supply of Sports equipment for United Sports Club	J/401	DS, Point Pedro	DCB	01.06.2017	31.10.2017.	0.03	0.03	Completed
95	2017	Supply of furniture for Kumutheni Community Centre	J/398	PS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.02	0.02	Completed
96	2017	Supply of Plastic chairs for Inparsi Fisheries Co-operative Society	J/398	Dept. of Fisheries & Aquatic Resources	DCB	15.08.2017	31.10.2017.	0.02	0.02	Completed
97	2017	Repairs of building for Kalaimagal Community Centre	J/410	PS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.05	0.05	Completed
98	2017	Construction of Building for Thirumal Sports Club	J/416	DS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.10	0.10	Completed
99	2017	Construction of building for Thumbalai West Youth Club	J/404	DS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.10	0.10	Completed
100	2017	Construction of Toilet for Valarmathy Pre school, Thondaimanaru	J/384	ZDE, Vadamaradchy	DCB	15.08.2017	31.10.2017.	0.10	0.10	Completed
101	2017	Supply of Sports equipment for Puloly Youth Sports Club	J/413	DS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.04	0.04	Completed
102	2017	Supply of Furniture for Odakkarai Community Centre	J/402	UC, Point Pedro	DCB	15.08.2017	31.10.2017.	0.04	0.04	Completed
103	2017	Supply of Sports equipment for Thullumeen sports club	J/401	DS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.03	0.03	Completed

104	2017	Supply of furniture for Muttaththu Mallikai Women Development Society	J/409	DS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.04	0.03	Completed
105	2017	Supply of furniture for Aathisakthi Women Rural Development Society	J/388	DS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.03	0.03	Completed
106	2017	Supply of furniture for Kerudavil Women Rural Development Society	J/386	DS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.03	0.03	Completed
107	2017	Construction of Goal Post for Polikai Vinayagar sports club	J/393	DS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.04	0.04	Completed
108	2017	Development Works for Nellandai East Sakthy Community Centre	J/405	DS, Point Pedro	DCB	15.08.2017	31.10.2017.	0.20	0.20	Completed